COMPLETION REPORT

1	Name of the Work	Constuction of Ward Office Bangalore One Library and Help line multipurpose building in Abbigere in ward no.12 Shettyhalli, Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	EE/DD/TS/370/2018-19 Dated: 01.08.2019
3	Head of Account which is chargeable	P1808(Job Code 012-18-000001)
4	Instrument Order No. and date	EE/DD/WO/370/2019-20 dated: 01.08.2019
5	Name of Contractor	M/s Technical Manager(West), KRIDL
6	Work started	01.08.2019
7	Work Completion	16-07-2020
8	Time Stipulated for Completion of Work	365 days
9	Delay in Execution of Work	—
10	Measurement recorded in	MB No. 4837/19-20 Page No. 483628-483635 and 483641-483657
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE
	b) Asst. Executive Engineer	Nageshamurthy.

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 150.00 Lakhs	Rs.	-	-

Certified that the above has been completed within the stipulated time noted in the

Certified that the contractor has delayed and completed the work for which necessary fine recovered

Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Inspected & found it as mentioned in the work is completed in all respects enclose test report of [illegible] & photos

Scanned by CamScanner